

## Amy Ow

---

**From:** Camille Leung  
**Sent:** Thursday, October 10, 2019 10:04 AM  
**To:** Amy Ow  
**Subject:** FW: Correction to EC Measures on Lots 9 and 10

---

**From:** Robert Pellegrine [mailto:robertpellegrine@yahoo.com]  
**Sent:** Thursday, October 10, 2019 8:58 AM  
**To:** Camille Leung <cleung@smcgov.org>  
**Subject:** Re: Correction to EC Measures on Lots 9 and 10

**CAUTION:** This email originated from outside of San Mateo County. Unless you recognize the sender's email address and know the content is safe, do not click links, open attachments or reply.

---

Good morning  
I hope your cold is better  
Just checking on the next correction list  
Thanks  
Bob Pellegrine  
Nexgen Builders  
650-445-2214

Sent from my iPhone

On Oct 1, 2019, at 1:06 PM, Camille Leung <[cleung@smcgov.org](mailto:cleung@smcgov.org)> wrote:

Hi Bob and Melissa,

After you complete the below correction for Lots 9 and 10, please send pictures to Jessie and Kristen. They will let you know whether they need to inspect again.

There is one outstanding item that should be addressed prior to grading:

- Lots 9 and 10: Silt fence along the west and east sides of Lot 9 and the north and the east sides of Lot 10 has been installed to more accurately reflect the Civil Plan's limit of grading. However, none of the silt fence is trenched or keyed in, as per the specifications for silt fence installation provided in the California Stormwater BMP Handbook (see attached SE-1). SWCA recommends the contractor keys in the silt fence as required by the SWPPP (see attached specification) prior to the start of construction.

Camille Leung, Senior Planner  
Planning & Building Department  
San Mateo County  
455 County Center, 2<sup>nd</sup> Floor  
Redwood City, CA 94063  
Phone - 650-363-1826  
Fax – 650-363-4849

